

Off-Lake Facilities Report

BY: Kevin Beck
December 18, 2023

Dam Rehabilitation Project: I received an update from our engineer.

- The State reviewers requested a few edits to the environmental review completed by the Kansas Water Office during the week of Dec. 4. The permit review completion and approval is now expected early 2024.
- FEMA has issued the next call for projects for grant funding. The KWO is preparing the submittal and it is due to FEMA either February or March of this year. That would place grant awards approximately September, 2024.
- New anticipated construction is to start late November, 2024.